





**WATFORD PROGRAMME 2011/12
CASUALTY REDUCTION SCHEMES**

Update	Site	IWP Ref.	Site Characteristics and Scheme Proposals	Proposed Works / Comments	IWP Stage / End Date / Contact
	A411 Hempstead Road at junction with Langley Road and Langley Way	SIS002	Urban traffic signal controlled crossroads. Separate stage for right turns from A411 and controlled crossing facilities for pedestrians introduced.	Construction works are complete but options are now under consideration to reduce the queue lengths on the A411 northbound approach.	Stage 1 / Feb 03 / G Beviss Stage 2 / Feb 07 / L Lightbody Stage 3 / Oct 07 / L Lightbody Stage 5 / Complete / B Joseph / Works Team
	Whippendell Road / Queens Avenue		Traffic signal controlled crossroads. Investigation of possible pedestrian crossing facility has been requested.	No construction works are programmed before 2012/13. Addition of crossing facility cannot be justified on casualty reduction criteria.	Stage 1 / N/A Stage 2 / On Hold / Traffic signals Stage 3 / 2010/2011 / Traffic signals Stage 4 / 2011/2012 / Works Team
	A412 St Albans Road Nr Bushey Mill Lane	SAR12015	Urban signal controlled crossroads junction and single carriageway.	Investigation of street lighting provision has identified potential improvements. These are programmed for implementation during February 2012.	Stage 1 / Oct 10 / G Beviss Stage 2 / Oct 11 / Street Lighting Stage 3 / Oct 11 / N Sanudo Stage 4 / Feb 12 / Works Team
	Hagden Lane / Tolpits Lane	SAR11033	Single carriageway link road	Remedial proposals have been designed and discussed during Sept 2011. The works are programmed for construction in 2012/13.	Stage 1 / Dec 10 / G Beviss Stage 2 / Nov 11 / N Sanudo Stage 3 / Feb 12 / N Sanudo Stage 4 / May 12 / Works Team
	A405 Leavesden Green Roundabout	SAR12013	Urban roundabout junction and dual carriageway approaches.	Collision investigation has been submitted to HCC. No Construction works are programmed before 2012/13.	Stage 1 / Dec 10 / G Beviss Stage 2 / Mar 12 / G Beviss Stage 3 / Jun 12 / Traffic signals Stage 4 / Oct 12 / Works Team
	A412 St Albans Road / Balmoral Road	SAR08018	Urban signal controlled junction with single carriageway approaches.	Collision investigation has been submitted to HCC. Construction works will need to be implemented with other UTP proposals. Construction programme is not assumed before 2013/14.	Stage 1 / Complete / G Beviss