

**WATFORD PROGRAMME 2011/12 + 2012/13
CASUALTY REDUCTION SCHEMES**

Update	Site	IWP Ref.	Site Characteristics and Scheme Proposals	Proposed Works / Comments	IWP Stage / End Date / Contact
	Whippendell Road / Queens Avenue		Traffic signal controlled crossroads. Investigation of possible pedestrian crossing facility has been requested.	No construction works are programmed during 2012/13. Addition of crossing facility cannot be justified on casualty reduction criteria.	Stage 1 / N/A Stage 2 / On Hold / Traffic signals Stage 3 / 2012/2013 / Traffic signals Stage 4 / 2013/2014 / Works Team?
	A412 St Albans Road Nr Bushey Mill Lane	SAR12015	Urban signal controlled crossroads junction and single carriageway.	Investigation of street lighting provision has identified potential improvements. The implementation of the works is now programmed for March 2012 due to material supply difficulties.	Stage 1 / Oct 10 / G Beviss Stage 2 / Oct 11 / Street Lighting Stage 3 / Oct 11 / N Sanudo Stage 4 / Mar 12 / Works Team
	Hagden Lane / Tolpits Lane	SAR11033	Single carriageway link road. Proposals incorporate new and replacement High Friction Surfacing, traffic signs and vegetation clearance. A new traffic island is proposed at the junction of Hagden Lane with Tolpits Lane.	Remedial proposals have been designed and discussed during Sept 2011. Advance vegetation clearance works have been undertaken during February 2012. The main works will be undertaken at night during June 2012.	Stage 1 / Dec 10 / G Beviss Stage 2 / Nov 11 / N Sanudo Stage 3 / Feb 12 / N Sanudo Stage 4 / June 12 / Works Team
	A405 Leavesden Green Roundabout	SAR12013	Urban roundabout junction and dual carriageway approaches.	Construction works are programmed for September 2012 and include kerb re-alignment, replacement traffic signs, high friction and coloured surfacing.	Stage 1 / Dec 10 / G Beviss Stage 2 / Mar 12 / G Beviss Stage 3 / May 12 / Traffic signals Stage 4 / Sep 12 / Works Team
	A412 St Albans Road / Balmoral Road	SAR08018	Urban signal controlled junction with single carriageway approaches.	Collision investigation has been submitted to HCC. Construction works will need to be implemented with other UTP proposals. Construction programme is not assumed before 2013/14.	Stage 1 / Complete / G Beviss
	Woodford Road / Station Road	SAR12027	Urban priority junction with recent conflicts associated with cyclists travelling south on Station Road.	Construction works are programmed for November 2012 and include kerb re-alignment, replacement traffic signs and coloured surfacing. Existing red surfaced area is not to be converted to footway until alternative drop off facilities are available at the station.	Stage 1 / Sep 11 / G Beviss Stage 2 / Jun 12 / G Beviss Stage 3 / Jul 12 / G Beviss Stage 4 / Nov 12 / Works Team