

Item 8 - Appendix C

SuperCAT2 Works 2011/12

Project name* (location and work type)	Year works will go on ground*	Programme* (from list below)	Sub Prog* (from list below)	Client looking after/briefing the project*	Works cost estimate (£)	All Road Section Ids* (main one first) & approx length	Extent of works	Road Closure (y/n)	Diversion Route	Days	Provisional Start Date	Comments
Stratford Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	20215	9u435/20, 187m	PARK ROAD TO CHURCH ROAD	y	Park Road, Langley Road, Church Road	2	25 July	complete
Whippendell Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	46995	C74/30, 450m	EAST BOUND SIDE CASSIOBRIDGE ROAD TO HAGDEN LANE	y	Rickmansworth Road, Hagden Lane	1 Sunday	31 July	complete
Church Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	31746	9u93/10, 187m	LANGLEY ROAD TO STRATFORD ROAD	y	Stratford Road, Park Road, Langley Road	2	22 July	complete
Franklin Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	11914	9u169/10, 80m	ST JOHNS ROAD TO END	y	n	3	30 July	complete
Greenbank Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	36132	9u198/20/30/40, 185m	SERVICE ROADS TO NOS-- 51-81 AND 115-157	y	n	3	27 July	complete
Wimbourne Grove	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	24050	9u489/10, 185m	THE RIDGEWAY TO COURTLANDS DRIVE	y	Courtlands Drive, The Ridgeway	2	26 July	complete
Chapel Close	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	15726	9u82/10, 100m	HIGH ROAD TO END	y	n	3	23 July	complete
Holland Gardens	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	18149	9u235/10, 150m	ST ALBANS ROAD TO END	y	n	2	20 July	complete
Spring Gardens	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	18318	9u427/10, 180m	ST ALBANS ROAD TO END	y	n	2	21 July	complete
Butterwick	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	12005	9u64/10, 200m	GOSSAMERS TO T JUNCTION	y	n	2	29 July	complete
Telford Close	2011	Local Footway Super Cat 2 (FSC)	Local Footway Reconstruction (FCR)	Allan Jewell	10813	9u447/10	WOODHURST AVE TO END BOTH SIDES	n	n/a	3	10 May	complete
Coates Way	2011	Guard Rails, Barriers & Street Furn Super Cat2 (GSC)	Structural Maintenance (DSM)	Allan Jewell	15000	9u149/10	REPAIRS TO RETAINING WALL OPPOSITE SCHOOL	n	n/a		Nov	complete
Chalk Hill	2011	Guard Rails, Barriers & Street Furn Super Cat2 (GSC)	Structural Maintenance (DSM)	Allan Jewell	25000	A411/310	REPAIRS TO RETAINING WALL VILLIERS ROAD TO ALDENHAM ROAD	y	A411 through Bushey , A411 Elstree Road, A41, A4008 Stephenson Way, A411 Waterfields Way.		Nov	ongoing on site - liaise with Gas board
Cuffley Avenue	2011	Local Footway Super Cat 2 (FSC)	Local Footway Reconstruction (FCR)	Allan Jewell	37000	9u121/10	GARSTON LANE TO CODICOTE DRIVE	n	n/a		Oct/Nov	
Lansdown Close	2011	Local Footway Super Cat 2 (FSC)	Local Footway Reconstruction (FCR)	Allan Jewell	12000	9u269/10	WOODHURST AVENUE TO END	n	n/a		Oct/Nov	
Windsor Road	2011	Local Carriageway Super Cat 2 (CSC)	Local Carriageway Surface Inlay (CCS)	Allan Jewell	23000	9u490/10/20	SANDOWN ROAD TO ST. ALBANS ROAD	Y	Sandringham Rd, Balmoral Rd, Sandown Rd		Oct/Nov	
Dell Road	2011	Local Footway Super Cat 2 (FSC)	Local Footway Reconstruction (FCR)	Allan Jewell	40000	9u123/10	GAMMONS LANE TO THE HAREBREAKS	n	n/a		Oct/Nov	on site