

Item 05 Appendix A - Latest Works Programme from National Grid Gas

Results from Elgin [<http://www.elgin.gov.uk>]
Search date: 12/03/2012

Works Promoter	Street	Works location	Town	Works Description	Traffic Management Type	Start Date of Works	End date of Works
National Grid Gas Plc	CLARKE WAY	the entire length of Clarke Way	WATFORD	Lay 445m x 90mmpe & abandon 445m x 6'ci, our intended method of workswill be insertion, there will be approx 100 services affected.	None/Signing Only	02-Apr-12	06-Jul-12
National Grid Gas Plc	EASTBURY ROAD	FROM JCN DEACONS HILL/OXHEY ROAD TO JCN BUSHEY ARCHES	WATFORD	REPLACE APPROX 657 METRES OF 6' CILP WITH 125MM LPPE BY INSERTION/OPENCUT. REPLACE APPROX 80 METRES OF 4' CILP AND 148 METRES OF 2' CILP WITH 75/63MM LPPE AND RELAY/TRANSFER 96 SERVICES WITH MAINS CONNECTIONS AT JCN OXHEY ROAD, DEACONS HILL, BUSHEY ARCHES, KINGSFIELD ROAD AND ST MATTHEWS CLOSE	Road Closure	02-Apr-12	04-Jun-12
National Grid Gas Plc	GREEN LANE	START J/O HOLLUBUSH CLOSE/OXHEY ROAD TO O/S NO 1 THE OAKS/GREEN LANE.REPLACEMENT 40 SERVICES	WATFORD	LAY 606MX140MM & 25MX90MM & 14MX75MM LPPE MAIN USING INSERTION/OPEN CUTMETHOD & MAKE CONNECTIONS & ABANDON 606MX6' & 39MX4'CILP	Traffic Control (Multi-Way Signals)	23-Apr-12	11-Jun-12
National Grid Gas Plc	DEVEREUX DRIVE	SIDE OF 221 HEMPSTEAD ROAD TO SIDE OF 72	WATFORD	LAY125MX180MM LPPE MAIN USING OPEN CUT METHOD.NO SERVICES	Road Closure	30-Apr-12	21-May-12
National Grid Gas Plc	YORK WAY	FROM JUNCTION OF PHILLIPERS TO REAR OF 25 ALDBURY CLOSE	WATFORD	REPLACE APPROX 53M OF 10' CILP MAIN WITH 180MM LPPE MAIN BY OPEN CUT/INSERTION METHOD. RELAY/TRANSFER APPROX 6 SERVICES, MAINS CONNECTIONS.	None/Signing Only	09-May-12	30-May-12
National Grid Gas Plc	PEACE DRIVE	FWY/CWY J/O CASSIOBURY DRIVE TO O/S THE PEACE HOSPICE	WATFORD	NLGA 8070 REPLACING 70MTRS OF 4'DILP MAIN AND LAY 70MTRS OF 90MM LPPE MAIN AND BY INSERTING / OPEN CUTTING AND MAKE CONNECTIONS AND 3 RELAY/TRANSFER SERVICES	None/Signing Only	14-May-12	28-May-12
National Grid Gas Plc	NANCY DOWNS	JCN GREEN LANE TO O/S 7	OXHEY HALL	REPLACE APPROX 243 METRES 4' CILP WITH 90MM LPPE AND RELAY/TRANSFER 19SERVICES WITH MAINS CONNECTION AT JCN GREEN LANE	None/Signing Only	14-May-12	01-Jun-12

National Grid Gas Plc	HARFORD DRIVE	START O/S 41 HARFORD DRIVE TO O/S NO 304 CASSIOBURY DRIVE	WATFORD	LAY 100MX125MM LPPE MAIN USINS OPEN CUT METHOD.NO SERVICES	Road Closure	21-May-12	18-Jun-12
National Grid Gas Plc	HARFORD DRIVE	LAY MAIN FROM J/O DEVEREUX DRIVE TO J/O LANGLEY WAY	WATFORD	LAY 540MTRS X 1400/125MM PE MAIN BY OPEN CUT /INSERTION MAKECONNECTIONS AND ABANDON 540MTRS X 6' CI MAIN RELAY 93 SERVICES	None/Signing Only	21-May-12	18-Jun-12
National Grid Gas Plc	CASSIOBURY DRIVE	FWY/CWY O/S 72 CASSIOBURY DRIVE TO J/O RICKMANSWORTH RD	WATFORD	REPLACING 256MTRS OF 6'CLIP AND 355M X 12'CLIP MAIN AND BY INSERTING / OPEN CUTTING AND MAKE CONNECTIONS 256MTR X 140MM LPPE AND 355MTRS X 280MM LPPE, CONNECTION WORK AND 72 RELAY/TRANSFER SERVICES	Traffic Control (Multi-Way Signals)	21-May-12	09-Jul-12
National Grid Gas Plc	ANTHONY CLOSE	JCN GREEN LANE TO 42	OXHEY HALL	REPLACE APPROX 300 METRES OF 4' CILP WITH 90MM LPPE MAIN, APPROX 360METRES OF 4' CILP WITH 75MM LPPE AND APPROX 60 METRES WITH 63MM LPPE USING INSERTION/OPEN CUT AND RELAY/TRANSFER 76 SERVICES WITHMAINS CONNECTIONS AT JCN GREEN LANE AND THE PATHWAY	None/Signing Only	28-May-12	30-Jul-12
National Grid Gas Plc	SUMMERFIELD ROAD	the jnc of Clarke Way	WATFORD	lay 60m x 90mmpe abandon 60m x 6'Cl. Our intended method of works willbe insertion, there will be 3 services affected.	None/Signing Only	01-Jun-12	06-Jul-12
National Grid Gas Plc	WOODWAYE	START JUNCTION OF GREEN LANE TO OUTSIDE NO 2 WOODWAYES/JUNCT ION OFEASTBURY ROAD	WATFORD	NLGA8073 LAY 531MX140MM & 11MX90MM LPPE USING INSERTION /OPEN CUT METHOD& ABANDON 531MX6' CILP & 11MX100MM DILP MAIN & MAIN CONNECTION JUNCTION OF GREEN LANE,MEADOW BANT,RANSOM CLOSE.RELAY 63 SERVICES	None/Signing Only	18-Jun-12	06-Aug-12
National Grid Gas Plc	THE PATHWAY	START SIDE OF 26 ANTHONY CLOSE TO SIDE OF NO 6 THE PATHWAY	OXHEY HALL	NLGA8073 LAY 76MX63MM LPPE USING INSERTION/OPEN CUT METHOD & ABANDON76MX3' SILP MAIN.MAINS CONNECTION OUTSIDE 26 ANTHONY CLOSE.RELAY 7 SERVICES	None/Signing Only	18-Jun-12	02-Jul-12